

AE24-002 Claymont construction schedule with procurement tracking, Jun 5 – Jul 7 2026.

M4Di AE24-002 · Rysheemah Dixon Townhomes 1316-1324 N. CLAYMONT ST. · WILMINGTON DE · CLT/SIP HYBRID · L.E.E.P., INC.		PANELS ON SITE 31 days 4% construction complete																																		
1 COMPLETE 2 IN PROGRESS 20 NOT STARTED 5 AHJ INSPECTIONS																																				
Task		Status	Updated	5 Fr	6 Sa	7 Su	8 Mo	9 Tu	10 We	11 Th	12 Fr	13 Sa	14 Su	15 Mo	16 Tu	17 We	18 Th	19 Fr	20 Sa	21 Su	22 Mo	23 Tu	24 We	25 Th	26 Fr	27 Sa	28 Su	29 Mo	30 Tu	1 We	2 Th	3 Fr	4 Sa	5 Su	6 Mo	7 Tu
PROCUREMENT – ORDER WINDOWS & DELIVERY TARGETS																																				
CMU block (8" & 10" standard)		Ordered	OD: Jun 5																																	
Ready-mix concrete – Type III		Ordered	OD: Jun 7																																	
TJI / I-joist (std depths 9½"-16")		Pending	OD: Jun 13																																	
AdvanTech subfloor sheathing		Pending	OD: Jun 20																																	
Metal guardrail / safety railing		Pending	OD: Jun 10																																	
Crane pad gravel / compactable		Pending	OD: Jun 25																																	
SITE PREP & EARTHWORK																																				
Site mobilization		Complete	Jun 6, 12:30 PM																																	
Layout & batter boards		In progress	Jun 6, 12:30 PM																																	
Footing trench excavation		In progress	Jun 6, 12:30 PM																																	
FOUNDATIONS & FOOTINGS																																				
INSP 1: Footing trench & rebar																																				
Footing pour		Not started																																		
Footing cure 48 hr		Not started																																		