

MERGE 4 DESIGN LLC · M4Di™ · AUBYN ARCHITECTURE LLC

TOWNHOUSE CONSTRUCTION INSPECTION LOG

Foundation to Final Inspection · All phases must be approved before proceeding

CONFIDENTIAL — FOR OFFICIAL USE ONLY

PROJECT INFORMATION

Project Name:		Project Address:	
Permit Number:		General Contractor:	
Inspector Name:		Inspection Date:	
AOR:		Weather Conditions:	

PHASE 1 FOUNDATION INSPECTIONS

1A FOOTING INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Trench depth meets code requirements	☐	☐	☐		
Trench width meets code requirements	☐	☐	☐		
Soil bearing capacity verified	☐	☐	☐		
Bottom of trench free of loose material / standing water	☐	☐	☐		
Rebar size and grade correct per plans	☐	☐	☐		

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Rebar placement and spacing correct	☐	☐	☐		
Rebar lap splices meet minimum length	☐	☐	☐		
Rebar tied and properly supported (chairs/spacers)	☐	☐	☐		
Minimum concrete cover maintained	☐	☐	☐		
Setback from property lines verified	☐	☐	☐		
Forms properly braced and aligned	☐	☐	☐		
Footing dimensions match approved plans	☐	☐	☐		

1B FOUNDATION WALL INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Wall thickness matches approved plans	☐	☐	☐		
Wall height meets code requirements	☐	☐	☐		
Anchor bolt size correct (diameter and length)	☐	☐	☐		
Anchor bolt spacing correct per code/plans	☐	☐	☐		
Anchor bolt embedment depth correct	☐	☐	☐		
Anchor bolts plumb and properly positioned	☐	☐	☐		
Anchor bolt edge distance from end of sill plate adequate	☐	☐	☐		
Foundation wall plumb and straight	☐	☐	☐		
Horizontal and vertical rebar placement correct	☐	☐	☐		
Waterproofing / damp-proofing applied to exterior face	☐	☐	☐		
Drain tile / weep system installed at footing	☐	☐	☐		
Foundation vents installed (if applicable)	☐	☐	☐		
Concrete mix design and strength verified	☐	☐	☐		
Cold joint treatment (if applicable)	☐	☐	☐		

PHASE 2 FRAMING INSPECTIONS

2A SLAB / SUBFLOOR INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Sub-base compaction verified	☐	☐	☐		
Vapor barrier installed correctly	☐	☐	☐		
Under-slab plumbing installed and pressure tested	☐	☐	☐		
Rebar / wire mesh placed per plans	☐	☐	☐		
Slab thickness correct	☐	☐	☐		
Slab control joints located correctly	☐	☐	☐		

2B STRUCTURAL FRAMING INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Sill plate size and species correct	☐	☐	☐		
Sill plate anchor bolt washers and nuts installed	☐	☐	☐		
Sill plate PT (pressure-treated) where required	☐	☐	☐		
Floor joist size, spacing, and span correct	☐	☐	☐		
Rim joist / blocking installed	☐	☐	☐		
Bearing walls aligned over foundation / beams	☐	☐	☐		
Wall stud size, spacing, and height correct	☐	☐	☐		
Headers correct size over openings	☐	☐	☐		
Double top plate laps spliced correctly	☐	☐	☐		
Corner framing and intersecting wall framing correct	☐	☐	☐		
Ceiling joist / roof rafter size and spacing correct	☐	☐	☐		

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Ridge board / beam correct size	☐	☐	☐		
Collar ties / rafter ties installed	☐	☐	☐		
Roof sheathing thickness correct	☐	☐	☐		
Wall sheathing thickness and nailing correct	☐	☐	☐		
Hurricane / seismic straps / hold-downs installed	☐	☐	☐		
Staircase framing: rise, run, and width correct	☐	☐	☐		
Fire blocking installed at required locations	☐	☐	☐		
Draft stopping installed where required	☐	☐	☐		
Garage / unit separation wall (fire-rated) correct	☐	☐	☐		

PHASE 3 ROUGH-IN MEP INSPECTIONS

3A ROUGH PLUMBING INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Supply pipe size, material, and support correct	☐	☐	☐		
DWV pipe size, slope, and material correct	☐	☐	☐		
Water supply pressure test passed	☐	☐	☐		
DWV system air / water test passed	☐	☐	☐		
Cleanouts installed at required locations	☐	☐	☐		
Vent piping extends through roof correctly	☐	☐	☐		
Hose bib frost-proof locations correct	☐	☐	☐		
Laundry / dishwasher supply and drain roughed in	☐	☐	☐		

3B ROUGH ELECTRICAL INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Panel size and location correct	☐	☐	☐		
Service entrance conductor size correct	☐	☐	☐		
Grounding electrode system installed	☐	☐	☐		
Branch circuit wiring method correct	☐	☐	☐		
Wire gauge correct for circuit amperage	☐	☐	☐		
Outlet / switch box locations per plan	☐	☐	☐		
Box fill calculations acceptable	☐	☐	☐		
AFCI breakers / outlets installed where required	☐	☐	☐		
GFCI outlets installed in required locations	☐	☐	☐		
Smoke detector wiring roughed in	☐	☐	☐		
CO detector wiring roughed in	☐	☐	☐		
Doorbell / low-voltage wiring roughed in	☐	☐	☐		

3C ROUGH MECHANICAL / HVAC INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Equipment location and clearances correct	☐	☐	☐		
Duct material, size, and sealing correct	☐	☐	☐		
Supply and return air layout per plan	☐	☐	☐		
Bath / kitchen exhaust fan wiring and duct roughed in	☐	☐	☐		
Dryer exhaust duct routing and material correct	☐	☐	☐		
Combustion air provisions (if applicable)	☐	☐	☐		
Gas pipe size, material, and pressure test passed	☐	☐	☐		
Thermostat wiring roughed in	☐	☐	☐		

PHASE 4 EXTERIOR & ENVELOPE INSPECTIONS

4A EXTERIOR ENVELOPE INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
House wrap / weather-resistant barrier installed correctly	☐	☐	☐		
House wrap laps correct (upper over lower)	☐	☐	☐		
Window and door flashing installed correctly	☐	☐	☐		
Windows installed plumb, level, and square	☐	☐	☐		
Exterior doors installed plumb, level, and square	☐	☐	☐		
Roofing underlayment installed correctly	☐	☐	☐		
Drip edge installed at eaves and rakes	☐	☐	☐		
Flashing at roof penetrations (chimneys, vents, valleys)	☐	☐	☐		
Roof shingles / material installed per manufacturer	☐	☐	☐		
Gutters and downspouts installed (if applicable)	☐	☐	☐		
Exterior cladding / siding installed correctly	☐	☐	☐		
Grade slopes away from foundation (min. 6" in 10')	☐	☐	☐		

PHASE 5 INSULATION INSPECTION

5A INSULATION INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Insulation type and R-value correct for location	☐	☐	☐		
Exterior wall insulation coverage complete	☐	☐	☐		
Ceiling / attic insulation R-value and coverage correct	☐	☐	☐		

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Floor insulation (over crawl or garage) correct	☐	☐	☐		
Vapor retarder installed where required	☐	☐	☐		
Air sealing at all penetrations completed	☐	☐	☐		
Rim joist / band joist insulated and air-sealed	☐	☐	☐		
Attic baffles installed at eaves	☐	☐	☐		

PHASE 6 DRYWALL / WALLBOARD INSPECTION

6A DRYWALL INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Drywall type correct (standard, moisture-resistant, fire-rated)	☐	☐	☐		
Fire-rated assembly construction correct (garage / party wall)	☐	☐	☐		
Fastener type and spacing correct	☐	☐	☐		
Drywall backing provided at all edges	☐	☐	☐		
Corners and returns blocked	☐	☐	☐		
Ceiling drywall properly supported	☐	☐	☐		

PHASE 7 FINAL INSPECTIONS

7A FINAL PLUMBING INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
All fixtures installed and functional	☐	☐	☐		
No visible leaks at supply or drain connections	☐	☐	☐		

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Water heater properly installed, T&P valve and discharge pipe correct	☐	☐	☐		
Water heater seismic strapping (if required)	☐	☐	☐		
Backflow preventer installed where required	☐	☐	☐		
All cleanout access maintained	☐	☐	☐		
Final pressure test passed	☐	☐	☐		

7B FINAL ELECTRICAL INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Panel labeled completely and accurately	☐	☐	☐		
All outlets, switches, and fixtures operational	☐	☐	☐		
GFCI outlets tested and functional	☐	☐	☐		
AFCI breakers / outlets tested and functional	☐	☐	☐		
Smoke detectors installed, interconnected, and tested	☐	☐	☐		
CO detectors installed per code and tested	☐	☐	☐		
Exhaust fans operational	☐	☐	☐		
Exterior GFCI outlets weatherproofed	☐	☐	☐		
Panel cover installed	☐	☐	☐		
Arc-fault protection verified	☐	☐	☐		

7C FINAL MECHANICAL / HVAC INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
HVAC system operational and balanced	☐	☐	☐		
Heating / cooling capacity adequate	☐	☐	☐		

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
All exhaust fans operational	☐	☐	☐		
Dryer exhaust functional	☐	☐	☐		
Gas appliances operational and combustion tested	☐	☐	☐		
CO / gas leak test passed	☐	☐	☐		
Thermostat operational	☐	☐	☐		
Filter access clear	☐	☐	☐		

7D FINAL BUILDING INSPECTION

Inspection Item	Pass	Fail	N/A	Initials	Notes / Corrective Action
Staircase rise / run / handrail meets code	☐	☐	☐		
Guardrails installed at required locations and heights	☐	☐	☐		
Egress windows size and operation correct	☐	☐	☐		
Garage door auto-reverse safety tested	☐	☐	☐		
Attic access provided and insulated	☐	☐	☐		
Crawlspace access provided (if applicable)	☐	☐	☐		
All penetrations fire-stopped	☐	☐	☐		
Address numbers visible from street	☐	☐	☐		
Final grading and drainage correct	☐	☐	☐		
Driveway / walkway completed (if applicable)	☐	☐	☐		
All construction debris removed	☐	☐	☐		
Final cleanup completed	☐	☐	☐		

SIGN-OFF

APPROVALS & SIGNATURES

Role	Name (Print)	Signature	Date
Building Inspector			
Plumbing Inspector			
Electrical Inspector			
Mechanical Inspector			
General Contractor			
Project Architect / Engineer			

GENERAL NOTES

GENERAL NOTES

AHJ REQUIREMENT No work shall proceed to the next phase until all items in the current phase are approved and signed off by the Authority Having Jurisdiction (AHJ).